

**GOVERNEMENT OF ANDHRAPRADESH
ROADS AND BUILDINGS DEPARTMENT**

From:
Sri. S.Lokeswara Rao, B.Tech.,
Executive Engineer(R&B)
Krishna Division, Machilipatnam.

To,
The Principal,
St.Anthony's English Medium School,
Atkur, Ungutur Mandal.
Krishna District - 521286
Andhra Pradesh.

Lr. No. 549/SSC/B2/2024. Dated 15.09.2025.

Sir,

Sub: (R&B) Krishna Division, Machilipatnam - "Structural Soundness
Certificate of "St.Anthony's English Medium School, Atkuru,
Ungutur Mandal, Krishna District - Issued - Reg.

Ref:- Ref:- 1) Representation of St. Anthony's English Medium School, Atkur
Ungutur Mandal, Krishna District.
2) Deputy Executive Engineer R&B Sub-Division, Machilipatnam
Lr.No.AEE/Gannavaram/Structural Soundness/Schools/3/
2025 Dt.28.08.2025.

The structural soundness certificate is herewith forwarded to
"St.Anthony's English Medium School, Atkur, Ungutur Mandal, Krishna District which
School Building duly inspected by Dy.Executive Engineer (R&B) Sub-Division,
Machilipatnam on 28.08.2025 and found that the Building structurally sound for running
the School the certificate issued for a permission one year i.e., from August 2025 to July
2027,.

The receipt of Structural soundness certificate may be acknowledged.

Encl:- Structural soundness certificate

Yours faithfully,


Executive Engineer,
(R&B) Division, Machilipatnam.


15/9/25

8

English Medium High
**Soundness Certificate of St. Anthony's Convent School, Atkuru, Unguturu Mandal,
Krishna district**

Inspected and Reported by the Assistant Executive Engineer, Gannavaram on 28.08.2025 with the following observations.

- 1 College/ School Running in : RCC Building
- 2 No. of Floors : G+2
- 3 Silt Floor/ground floor used as : Classrooms
- 4 Constructed in the year : 2017
- 5 Constructed As per approved plan : Constructed with some deviations
- 6 Present period up to which certificate is in force : NA
- 7 Any crakes developed in the walls in superstructure and basement. : Nil
- 8 Condition of lintels and walls above the lintel. : Good
- 9 Condition of beams and the Trusses : Satisfactory
- 10 Development of Cracks : Nil
- 11 Exposed reinforcement if any : Nil
- 12 Condition of Doors and Windows : Satisfactory
- 13 The width of the staircase flight is : 2.70 m against required minimum of 1.50m
- 14 Tread width is : .0.26m against required minimum of 0.3m
- 15 The height of rise : 0.15 m against maximum of 0.15m
- 16 The height of railing : 0.87 m against required minimum of 1.20m
- 17 The height of Corridor parapet wall : 1.00 m against required minimum of 1.20m
- 18 Doorway dimensions : Width is 1.20 m against required minimum of 1.00m
Height is 2.00 m against required minimum of 2.00m
- 19 Height of Parapet wall : Width is 1.0 m against required minimum of 1.00m
- 20 Internal corridor width : 2.00m against required minimum of 2.50m
- 21 Any Cantilever corridors : No
- 22 Number of exits : 2

- 23 There is high tension electricity lines passing near to the building : No
- 24 There is Petrol/Gas stations near to the building : No
- 25 Grills are provide for all sides of balconies as children safety point of view : No
- 26 Building plan submitted : Yes
- 27 Building Foundation and Structural design submitted : No
- 28 Building was last painted in the year : 2023

The management is advised to attend the short falls identified in the above items and submit the details in this office, Otherwise Soundness Certificate will not be renewed by the department.

How ever for the building is safe for a period of Two Years i.e., from August 2025 to July 2027

Ch. Sai Saini
28/8/25
Assistant Executive Engineer
R&B Section, Gannavaram.

Py. Executive Engineer (R&B)
Sub-Division, Vuvvuru.

11/08/25
S. K. Srinivas
EXECUTIVE ENGINEER
(R&B) MACHILIPATNAM

S. K. Srinivas
15/9/25

S. V. Srinivas
PRINCIPAL
ST. ANTHONY'S E.M. HIGH SCHOOL
ATKUR, Ungutur Mandalam,
Krishna Dist. A.P.

S. V. Srinivas
Manager
St. Anthony's E.M. High School
Ungutur Mandal, Atkur, A.P.